ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ M/s. KRIDL, ರವರು ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ತೃಪ್ತಿಕರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿರುವ ಬಗ್ಗೆ ವಾರ್ಡ್ ಸಂಖ್ಯೆ (12,13,14,15,39,41,70&71) ರ ಸಹಾಯಕ ಅಭಿಯಂತರರು ಹಾಗೂ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರುರವರು ಶೆಟ್ಟಿಹಳ್ಳಿ / ದಾಸರಹಳ್ಳಿ / ಪೀ.ಕೈ.ಪ್ರ / ಹೆಗ್ಗನಹಳ್ಳಿ ಉಪ ವಿಭಾಗ ರವರು ಕಾಮಗಾರಿ ಬಿಲ್ಲನ್ನು ದೃಢೀಕರಿಸಿ, ಅಳತೆ ಪುಸ್ತಕದ ಸಂಖ್ಯೆ: 4868/2019-20 ಪುಟ ಸಂಖ್ಯೆ:-486711 ರಿಂದ 486714 ರಲ್ಲಿ ಕಾಮಗಾರಿ ಅಳತೆ ದಾಖಲಿಸಿ ಚೆಕ್ ಮೆಜರ್‌ಮೆಂಟ್ ನೊಂದಿಗೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಬಿಲ್ಲನ್ನು ಪಾವತಿಸಲು ಸಲ್ಲಿಸಿರುತ್ತಾರೆ.

ಪರಿಶೀಲಿಸಲಾಗಿ, ಈ ವಿಭಾಗ ಕಛೇರಿಯ ಜಾಬ್ ಸಂಖ್ಯೆ: 012-20-000012 ಕಾಮಗಾರಿಯ ಅಳತೆಯನ್ನು ಅಳತೆ ಪುಸ್ತಕ ಸಂಖ್ಯೆ. 4868/2019-20 ಪುಟ ಸಂಖ್ಯೆ: 486711 ರಿಂದ 486714 ರಲ್ಲಿ ರವರಗೆ ಸಹಾಯಕ ಅಭಿಯಂತರರು ಅಳತೆ ದಾಖಲಿಸಿ, ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 100% ಚೆಕ್ ಮೆಜರ್‌ಮೆಂಟ್ ಹಾಗೂ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 25% ಚೆಕ್ ಮೆಜರ್‌ಮೆಂಟ್ ಮಾಡಿರುತ್ತಾರೆ,

ಕಾಮಗಾರಿಯನ್ನು ಅನುಮೋದಿತ ಷೆಡ್ಯೂಲ್-ಬಿ ಯ ಪರಿಮಾಣ ಹಾಗೂ ದರಗಳ ಮಿತಿಯಲ್ಲಿ ನಿರ್ವಹಿಸಿರುತ್ತಾರೆ. ಕಾಮಗಾರಿಯ ಛಾಯಚಿತ್ರಗಳು ಹಾಗೂ ಗುಣ ನಿಯಂತ್ರಣ ವರದಿಗಳನ್ನು ಕಡತದಲ್ಲಿ ಲಗತ್ತಿಸಿರುತ್ತಾರೆ. ಕಾಮಗಾರಿ ಪ್ರಮಾಣ ಪತ್ರವನ್ನು ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದಿಂದ ಅನುಮೋದನೆಯನ್ನು ಪಡೆಯಲಾಗಿರುತ್ತದೆ.

ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ ಪಿ-3727 ಅಡಿಯಲ್ಲಿ ಮಂಜೂರಾದ ಕಾಮಗಾರಿಯಾಗಿದ್ದು ಈ ಕಾಮಗಾರಿಯ ಮೊದಲನೇ ಮತ್ತು ಭಾಗಶಃ ಬಿಲ್ಲಿನ ಮೊತ್ತ ರೂ.1,31,46,111/- ಗಳಲ್ಲಿ ಶಾಸನೀಯ ಹಾಗೂ ಇತರೆ ಕಟಾವಣೆ ಮೊತ್ತ ರೂ.15,51,463/- ಗಳನ್ನು ಕಟಾಯಿಸಿ ಬಿಲ್ಲಿನ ನಿವ್ವಳ ಮೊತ್ತ ರೂ.1,15,94,648/-ಗಳನ್ನು ಗುತ್ತಿಗೆದಾರರಾದ M/s. KRIDL, ರವರಿಗೆ ಬಿಲ್ಲನ್ನು ಪಾವತಿಸಲು ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಸಲ್ಲಿಸಿದೆ.

ಸಹಾ(ಕಾ-ಬಿ ರವಿಕು)
ನೀರಿ ಕಾರ್ಯಾಲಯ ಕಛೇರಿ ಚಿಕ್ಕಬಾಣಾವರ
ಸಹಿರಂಕಿ 24 part Bill ಚೆಕ್ಕಿನ ಅಳತೆಯಾಗಿದೆ
ಬಾಕಿಯಲಿಗಾಗಿ ಅಂತಿಮ ಕಟಾವಣೆಗಳಿಗೆ ಕಟಾಯಿಸಿ ಬಿಲ್ಲನ್ನು
ಬಿಲ್ಲಿನ ಮೊತ್ತ ಪಾವತಿಸಿದಲ್ಲಿ ಚೆಕ್ಕಿನ ಮೆಜರ್‌ಮೆಂಟ್ ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗಿದೆ
ಮುಂದಿನ ಕ್ರಮಕ್ಕಾಗಿ ಕೋರಿದೆ.

ಶಿ.ಇ/ As per PWD Accounts code, Chs MSd by Executive officer should done upon the Bill/ in respect of works completed & Chs MSd in respect of works executed must be done by executive officer before payment of Bill. Chs MSd will be done & Bill may be passed for payment.

EXECUTIVE ENGINEER

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Roads and other works Abbigere colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
	Earthwork for Kerb									
	2nd A cross road	0.00	25.00	Cum	2	25.00	0.20	0.20	2.00	
	1st cross road (RHS)	0.00	21.60	Cum	2	21.60	0.20	0.20	1.73	
	2nd cross road (RHS)	0.00	25.60	Cum	2	25.60	0.20	0.20	2.05	
	3rd cross road (RHS)	0.00	24.50	Cum	2	24.50	0.20	0.20	1.96	
	4th cross road (RHS)	0.00	24.70	Cum	2	24.70	0.20	0.20	1.98	
	5th cross road (RHS)	0.00	36.00	Cum	2	36.00	0.20	0.20	2.88	
	1st cros road (LHS)	0.00	45.00	Cum	2	45.00	0.20	0.20	3.60	
	2nd cros road (LHS)	0.00	70.00	Cum	2	70.00	0.20	0.20	5.60	
	3rd cros road (LHS)	0.00	63.00	Cum	2	63.00	0.20	0.20	5.04	
	4th cros road (LHS)	0.00	18.00	Cum	2	18.00	0.20	0.20	1.44	
	5th cros road (LHS)	0.00	96.00	Cum	2	96.00	0.20	0.20	7.68	
	7th cros road (LHS)	0.00	153.00	Cum	2	153.00	0.20	0.20	12.24	
	8th cros road (LHS)	0.00	56.00	Cum	2	56.00	0.20	0.20	4.48	
	9th cros road (LHS)	0.00	46.80	Cum	2	46.80	0.20	0.20	3.74	
	10th cros road (LHS)	0.00	28.5	Cum	2	28.50	0.20	0.20	2.28	
	Earthwork For drain								0	
		0	25.60	Cum	1	25.60	1.1	0.90	25.34	
		0	14.00		1	14.00	1.1	0.90	13.86	
	Culvert	0	10.50		1	10.50	1.4	0.90	13.23	
		0	22.50		1	22.50	1.1	0.90	22.28	
		0	31.20		1	31.20	1.1	0.90	30.89	
	Culvert	0	9.20		1	9.20	1.4	0.90	11.59	
		0	18.60		1	18.60	1.1	0.90	18.41	
		0	16.90		1	16.90	1.1	0.90	16.73	
	Culvert	0	10.00		1	10.00	1.4	0.90	12.60	
		0	16.60		1	16.60	1.1	0.90	16.43	
	3rd CROSS	0	20.20		2	20.20	1.1	0.90	40.00	
	4th A CROSS	0	26.50		2	26.50	1.1	0.90	52.52	
	4th B CROSS	0	30.00		2	30.00	1.1	0.90	59.40	
		30	33.00		2	3.00	1.1	0.90	5.94	
	5th A CROSS	0	30.00		2	30.00	1.1	0.90	59.40	
		30	36.00		2	6.00	1.1	0.90	11.88	

Assistant Executive Engine
Shettyhalli Sub -Division

03/02/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Road at Abbigere colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
2	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.69 cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 ems. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing etc., complete as per specifications and as per the direction of Engineer-in-charge of the work									
	M10 Concrete - PCC For drain									
		0	25.60	Cum	1	25.60	1.10	0.15	4.22	
		0	14.00		1	14.00	1.10	0.15	2.31	
	Culvert	0	10.50		1	10.50	1.40	0.15	2.21	
		0	22.50		1	22.50	1.10	0.15	3.71	
		0	31.20		1	31.20	1.10	0.15	5.15	
	Culvert	0	9.20		1	9.20	1.40	0.15	1.93	
		0	18.60		1	18.60	1.10	0.15	3.07	
		0	16.90		1	16.90	1.10	0.15	2.79	
	Culvert	0	10.00		1	10.00	1.40	0.15	2.10	
		0	16.60		1	16.60	1.10	0.15	2.74	
	3rd CROSS	0	20.20		2	20.20	1.10	0.15	6.67	
	4th A CROSS	0	26.50		2	26.50	1.10	0.15	8.75	
	4th B CROSS	0	30.00		2	30.00	1.10	0.15	9.90	
		30	33.00		2	3.00	1.10	0.15	0.99	
	5th A CROSS	0	30.00		2	30.00	1.10	0.15	9.90	
		30	36.00		2	6.00	1.10	0.15	1.98	
	5th B CROSS	0	28.80		2	28.80	1.10	0.15	9.50	
	6th A CROSS	0	30.00		2	30.00	1.10	0.15	9.90	
		30	56.60		2	26.60	1.10	0.15	8.78	
	6th B CROSS	0	25.00		2	25.00	1.10	0.15	8.25	
								Total	104.84	
								Quantity limited to Tendered Qty	104.69	
									Cum	

Assistant Executive Engineer
Shettyhalli Sub -Division

Assistant Engineer
Ward No.12
BBMP, Bengaluru
05/02/2024

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru
5/2

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Roads and other works Abbigere colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
3	Providing and laying Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.7 cum and fine aggregates @ 0.47 cum, withsuperplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008. i) Upto 5 m height. etc., complete as per specifications and as per the direction of Engineer-in-charge									
	Abbigere Janatha									
	M25 Concrete - For drain Raft									
		0	25.60	Cum	1	25.60	0.90	0.15	3.46	
		0	14.00		1	14.00	0.90	0.15	1.89	
	Culvert	0	10.50		1	10.50	1.20	0.15	1.89	
		0	22.50		1	22.50	0.90	0.15	3.04	
		0	31.20		1	31.20	0.90	0.15	4.21	
	Culvert	0	9.20		1	9.20	1.20	0.15	1.66	
		0	18.60		1	18.60	0.90	0.15	2.51	
		0	16.90		1	16.90	0.90	0.15	2.28	
	Culvert	0	10.00		1	10.00	1.20	0.15	1.80	
		0	16.60		1	16.60	0.90	0.15	2.24	
	3rd CROSS	0	20.20		2	20.20	0.90	0.15	5.45	
	4th A CROSS	0	26.50		2	26.50	0.90	0.15	7.16	
	4th B CROSS	0	30.00		2	30.00	0.90	0.15	8.10	
		30	33.00		2	3.00	0.90	0.15	0.81	
	5th A CROSS	0	30.00		2	30.00	0.90	0.15	8.10	
		30	36.00		2	6.00	0.90	0.15	1.62	
	5th B CROSS	0	28.80		2	28.80	0.90	0.15	7.78	
	6th A CROSS	0	30.00		2	30.00	0.90	0.15	8.10	
		30	56.60		2	26.60	0.90	0.15	7.18	
	6th B CROSS	0	25.00		2	25.00	0.90	0.15	6.75	
	M25 Concrete - For drain Wall								0.00	
		0	25.60	Cum	1	25.60	0.15	0.60	2.30	
		0	14.00		1	14.00	0.15	0.60	1.26	
		0	10.50		1	10.50	0.30	0.60	1.89	
		0	22.50		1	22.50	0.15	0.60	2.03	
		0	31.20		1	31.20	0.15	0.60	2.81	
		0	9.20		1	9.20	0.30	0.60	1.66	
		0	18.60		1	18.60	0.15	0.60	1.67	
		0	16.90		1	16.90	0.15	0.60	1.52	

Assistant Executive Engine
Shettyhalli Sub -Division

20/02/24

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Roads and other works Abbigere colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)		Depth (m)	Quantity	Remarks
		From	To				B1	B2			
9	Scarifying kankar / gravel / metal crust by mechanical means upto 150mm thick, disposal of stuff including cost of all labour charges, HOMetc., complete as per specifications and as per the direction of Engineer-in-charge of the work.										
	Abbigere Janatha Colony										
	Road 'A'	0.00	15.00		1	15.00	6.10	5.50		87.00	
		15.00	30.00		1	15.00	5.50	4.60		75.75	
		30.00	44.00		1	14.00	4.60	4.40		63.00	
	Road 'B'	0.00	15.00		1	15.00	11.40	11.40		171.00	
		15.00	30.00		1	15.00	11.40	11.40		171.00	
	Road 'C'	0.00	15.00		1	15.00	11.30	11.40		170.25	
		15.00	30.00		1	15.00	11.40	11.60		172.50	
		30.00	45.00		1	15.00	11.60	12.20		178.50	
		45.00	52.00		1	7.00	12.20	12.40		86.10	
		52.00	66.00		1	14.00	12.40	8.90		149.10	
		66.00	90.00		1	24.00	8.90	6.30		182.40	
		90.00	102.00		1	12.00	6.30	6.30		75.60	
	Road 'D'	0.00	15.00		1	15.00	9.10	9.00		135.75	
		15.00	28.60		1	13.60	9.00	9.00		122.40	
	Road 'E'	0.00	15.00		1	15.00	7.50	7.50		112.50	
		15.00	22.20		1	7.20	7.50	7.45		53.82	
	4th A CROSS	0.00	15.00		1	15.00	5.50	5.50		82.50	
		15.00	26.50		1	11.50	5.50	5.10		60.95	
	4th B CROSS	0.00	15.00		1	15.00	3.20	4.40		57.00	
		15.00	30.00		1	15.00	4.40	4.60		67.50	
		30.00	45.00		1	15.00	4.60	4.60		69.00	
		45.00	60.00		1	15.00	5.60	4.50		75.75	
		60.00	75.00		1	15.00	4.50	4.80		69.75	
		75.00	90.00		1	15.00	4.80	5.00		73.50	
	5th A CROSS	0.00	15.00		1	15.00	5.00	5.00		75.00	
		15.00	30.00		1	15.00	5.00	5.00		75.00	
		30.00	36.00		1	6.00	5.00	5.30		30.90	
	5th B CROSS	0.00	15.00		1	15.00	4.50	4.20		65.25	
		15.00	30.00		1	15.00	4.20	4.50		65.25	
		30.00	45.00		1	15.00	4.50	4.50		67.50	
		45.00	60.00		1	15.00	4.50	4.60		68.25	
		60.00	75.00		1	15.00	4.60	4.80		70.50	
		75.00	90.00		1	15.00	4.80	4.80		72.00	
	6th A CROSS	0.00	15.00		1	15.00	4.20	4.40		64.50	
		15.00	30.00		1	15.00	4.40	5.00		70.50	
		30.00	45.00		1	15.00	5.00	5.50		78.75	
		45.00	56.60		1	11.60	5.50	6.50		69.60	
	6th B CROSS	0.00	15.00		1	15.00	4.20	4.15		62.63	
		15.00	25.00		1	10.00	4.15	3.90		40.25	

26/02/2024

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC roads and other works at abbigere colony Balance roads in Ward no.12 Shettyhalli sub-division.

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)		Depth (m)	Quantity	Remarks
		From	To				B1	B2			
10	Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.										
	Abbigere Janatha Colony										
	Road 'A'	0.00	15.00		1	15.00	6.10	5.50		87.00	
		15.00	30.00		1	15.00	5.50	4.60		75.75	
		30.00	44.00		1	14.00	4.60	4.40		63.00	
	Road 'B'	0.00	15.00		1	15.00	11.40	11.40		171.00	
		15.00	30.00		1	15.00	11.40	11.40		171.00	
	Road 'C'	0.00	15.00		1	15.00	11.30	11.40		170.25	
		15.00	30.00		1	15.00	11.40	11.60		172.50	
		30.00	45.00		1	15.00	11.60	12.20		178.50	
		45.00	52.00		1	7.00	12.20	12.40		86.10	
		52.00	66.00		1	14.00	12.40	8.90		149.10	
		66.00	90.00		1	24.00	8.90	6.30		182.40	
		90.00	102.00		1	12.00	6.30	6.30		75.60	
	Road 'D'	0.00	15.00		1	15.00	9.10	9.00		135.75	
		15.00	28.60		1	13.60	9.00	9.00		122.40	
	Road 'E'	0.00	15.00		1	15.00	7.50	7.50		112.50	
		15.00	22.20		1	7.20	7.50	7.45		53.82	
	4th A CROSS	0.00	15.00		1	15.00	5.50	5.50		82.50	
		15.00	26.50		1	11.50	5.50	5.10		60.95	
	4th B CROSS	0.00	15.00		1	15.00	3.20	4.40		57.00	
		15.00	30.00		1	15.00	4.40	4.60		67.50	
		30.00	45.00		1	15.00	4.60	4.60		69.00	
		45.00	60.00		1	15.00	5.60	4.50		75.75	
		60.00	75.00		1	15.00	4.50	4.80		69.75	
		75.00	90.00		1	15.00	4.80	5.00		73.50	
	5th A CROSS	0.00	15.00		1	15.00	5.00	5.00		75.00	
		15.00	30.00		1	15.00	5.00	5.00		75.00	
		30.00	36.00		1	6.00	5.00	5.30		30.90	
	5th B CROSS	0.00	15.00		1	15.00	4.50	4.20		65.25	
		15.00	30.00		1	15.00	4.20	4.50		65.25	
		30.00	45.00		1	15.00	4.50	4.50		67.50	
		45.00	60.00		1	15.00	4.50	4.60		68.25	
		60.00	75.00		1	15.00	4.60	4.80		70.50	
		75.00	90.00		1	15.00	4.80	4.80		72.00	
	6th A CROSS	0.00	15.00		1	15.00	4.20	4.40		64.50	
		15.00	30.00		1	15.00	4.40	5.00		70.50	
		30.00	45.00		1	15.00	5.00	5.50		78.75	
		45.00	56.60		1	11.60	5.50	6.50		69.60	
	6th B CROSS	0.00	15.00		1	15.00	4.20	4.15		62.63	
		15.00	25.00		1	10.00	4.15	3.90		40.25	

Assistant Executive Engineer
Shettyhalli Sub -Division

01/03/2021

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Roads and other works Abbigere colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)		Depth (m)	Quantity	Remarks
		From	To				B1	B2			
13	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete 30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to18:383-2016, with Superplastizer at 3 Its nforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades,textured with texturing machine, and curing including cost of all materials,labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications. -do- with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. etc., complete										
	Abbigere Janatha Colony										
	Road 'A'	0.00	15.00		1	15.00	6.10	5.50	0.16	13.92	
		15.00	30.00		1	15.00	5.50	4.60	0.16	12.12	
		30.00	44.00		1	14.00	4.60	4.40	0.16	10.08	
	Road 'B'	0.00	15.00		1	15.00	11.40	11.40	0.16	27.36	
		15.00	30.00		1	15.00	11.40	11.40	0.16	27.36	
	Road 'C'	0.00	15.00		1	15.00	11.30	11.40	0.16	27.24	
		15.00	30.00		1	15.00	11.40	11.60	0.16	27.60	
		30.00	45.00		1	15.00	11.60	12.20	0.16	28.56	
		45.00	52.00		1	7.00	12.20	12.40	0.16	13.78	
		52.00	66.00		1	14.00	12.40	8.90	0.16	23.86	
		66.00	90.00		1	24.00	8.90	6.30	0.16	29.18	
		90.00	102.00		1	12.00	6.30	6.30	0.16	12.10	
	Road 'D'	0.00	15.00		1	15.00	9.10	9.00	0.16	21.72	
		15.00	28.60		1	13.60	9.00	9.00	0.16	19.58	
	Road 'E'	0.00	15.00		1	15.00	7.50	7.50	0.16	18.00	
		15.00	22.20		1	7.20	7.50	7.45	0.16	8.61	
	4th A CROSS	0.00	15.00		1	15.00	5.50	5.50	0.16	13.20	
		15.00	26.50		1	11.50	5.50	5.10	0.16	9.75	
	4th B CROSS	0.00	15.00		1	15.00	3.20	4.40	0.16	9.12	
		15.00	30.00		1	15.00	4.40	4.60	0.16	10.80	
		30.00	45.00		1	15.00	4.60	4.60	0.16	11.04	
		45.00	60.00		1	15.00	5.60	4.50	0.16	12.12	
		60.00	75.00		1	15.00	4.50	4.80	0.16	11.16	

Assistant Executive Engineer
Shettyhalli Sub -Division

08/03/2024

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

		75.00	90.00		1	15.00	4.80	5.00	0.16	11.76	
	5th A CROSS	0.00	15.00		1	15.00	5.00	5.00	0.16	12.00	
		15.00	30.00		1	15.00	5.00	5.00	0.16	12.00	
		30.00	36.00		1	6.00	5.00	5.30	0.16	4.94	
	5th B CROSS	0.00	15.00		1	15.00	4.50	4.20	0.16	10.44	
		15.00	30.00		1	15.00	4.20	4.50	0.16	10.44	
		30.00	45.00		1	15.00	4.50	4.50	0.16	10.80	
		45.00	60.00		1	15.00	4.50	4.60	0.16	10.92	
		60.00	75.00		1	15.00	4.60	4.80	0.16	11.28	
		75.00	90.00		1	15.00	4.80	4.80	0.16	11.52	
	6th A CROSS	0.00	15.00		1	15.00	4.20	4.40	0.16	10.32	
		15.00	30.00		1	15.00	4.40	5.00	0.16	11.28	
		30.00	45.00		1	15.00	5.00	5.50	0.16	12.60	
		45.00	56.60		1	11.60	5.50	6.50	0.16	11.14	
	6th B CROSS	0.00	15.00		1	15.00	4.20	4.15	0.16	10.02	
		15.00	25.00		1	10.00	4.15	3.90	0.16	6.44	
Mariyappa layout 4th cross		0.00	15.00		1	15.00	6.10	6.10	0.16	14.64	
		15.00	30.00		1	15.00	6.10	5.00	0.16	13.32	
		30.00	45.00		1	15.00	5.00	5.60	0.16	12.72	
		45.00	56.40		1	11.40	5.60	5.50	0.16	10.12	
Mariyappa layout 4th cross		0.00	15.00		1	15.00	7.10	6.20	0.16	15.96	
		15.00	30.00		1	15.00	6.20	5.90	0.16	14.52	
		30.00	45.00		1	15.00	5.90	5.90	0.16	14.16	
		45.00	46.90		1	1.90	5.90	5.00	0.16	1.66	
									Total	663.26	
									Limited to Tendered Quantity	647.12	
										Say	

Assistant Executive Engineer
Shettyhalli Sub -Division

08/03/2021

Assistant Engineer
Ward No. 12 Shettyhalli
BBMP, Bengaluru

8/3

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Roads and other works Abbigere colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		From	To							
16	Removal of unserviceable soil including excavation, loading and disposal but excluding replacement by suitable soil which shall be paid separately as per clause 300.5 etc., complete as per specifications and as per the direction of Engineer in-charge of the work.									
	Vide Item No 01 Quantity								661.08	
								Total	661.08	
									Cum	

Assistant Engineer
Ward No.12
BBMP, Bengaluru
08/03/2021

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru
8/3

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Roads and other works Abbigere colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		From	To							
17	Loading and Unloading of Stone Boulder / Stone aggregate / Sand Kanker / Moorum.KSRRB M100-1 : Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
	Vide Item No 08 Quantity				2976 x 0.075=223.20				223.20	
	Vide Item No 09 Quantity				2976 x 0.15= 446.40				446.40	
								Total	669.60	
									Cum	

Assistant Engineer
Ward No.12
BBMP, Bengaluru
08/03/2021

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru
8/3

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Roads and other works Abbigere colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
19	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
	d) Fine Sand				Area : (3.142x 0.63x 0.63)/4 (D)²					
					10		0.31	0.20	0.62	
								Total	**0.62**	
									Cum	

Assistant Engineer
Ward No.12
BBMP, Bengaluru
08/03/2021

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru
8/3